


# BS5837 Preliminary Management Recommendations



Ref.	Species	Measurements	Preliminary Management Recommendations	Timescale	Category
T 04	Sycamore (Acer pseudoplatanus)	Height(m): 16 (22) Stem Diam(mm): 910 Branch Spread(m): 2(N), 9(S), 11(E), 9(W) Crown Clearance(m): 6 Life Stage: Mature	Reduce lowest limb to East back to first scenodary branch to balance / remove risk to driveway.	Pre Construction	C2  RPA Radius: 10.9m. Area: 373 sq m.