BOLDON

KEY : (1) Excavation & Concrete (2) Blockwork (3) Service Ducts(4) Slab (5) 1st Lift (6) 2nd Lift (7) Joist (8) 3rd Lift (9) 4th Lift (10) Roof truss(11) Peaks (12) Blackout & Tile (13) 1st Fix Joiner (14) 1st fix M&E (15) Boarding (16) Tape (17) 2nd Fix (18) kitchen (19) Decoration (20) 3 3rd FIX & Clean (21) CML & Hand over to Sales

MANAGER:

Plot No	House Type	Forecasted CML Date	Actual CML Date	Sold/ Reserved	
Month					
Date (week ending FRIDAY)					
Week No. of Year					
1	Melton	18.5.20			Programme
					Actual
2	Brunton	25.11.20			Programme
					Actual
3	Brunton	1.6.20			Programme
					Actual
4	Brunton	8.6.20			Programme
					Actual
5	Brunton	15.6.20			Programme
					Actual
6	Melton	22.6.20			Programme
					Actual
7	Melton	29.6.20			Programme
					Actual
8	Type 1	6.7.20			Actual
9	Type 1	13.7.20			Programme
					Actual
10	Type 1	20.7.20			Programme
					Actual
11	Melton	27.7.20			Programme
					Actual
18	G 18	3.8.20			Programme
					Actual
17	G17	17.8.20			Programme
					Actual
16	G16	24.8.20			Programme
					Actual
15	Type 2	31.8.20			Programme
					Actual
14	Type 2	7.9.20			Programme
					Actual
13	Type 2	14.9.20			Programme
					Actual
12	Type 2	21.9.20			Programme
					Actual
	Service disconnections				Programme
					Actual
	Roads & Sewers				Programme
					Actual
	Demolition				Programme
					Actual

SERVICE DISCONECTIONS

ROADS & SEWERS

DEMOLITION